



Installation Checklist – 3.5 and 4 Sided Guards

Posts: Are / Is the:

- Posts firmly inside the pit and not on the sidewalk?
- Posts and Floating Feet firmly on the soil? Build up and compact the soil if possible or use adjustable feet if necessary.
- Posts Anchored in properly with Stakes?

Rails: Are / Is the:

- Screws in the rails hand tightened and not stripped?
- Screw and weld nut or Corner Brace covering the Panel Groove to prevent panel theft?
- Rail Connectors added (All rails 5.5 feet and longer)?

Other: Are / Is the:

- Right amount of panels installed (2 min for 5 to 8' and 3 for 8.5 to 10')?
- Panels evenly spaced?
- Panel Cushioning in placed. Remember small 4 inch pieces on the bottom and top of the panels.
- Screws not threading properly? If so use the threading screw in BAG A to retap.
- Guard at least 18" away from the street (24+" for 4-Sided Guards)?
- Guard far enough away from driveways other potential threats?
- Swoops (if purchased) aligned properly and straight to the eye?